



Fontana - S. Lake Shore Drive Reconstruction
 Progress Schedule
 DRAFT SCHEDULE #9 - 09.10.2020
 The Wanasek Corp.
 29606 Durand Ave.
 Burlington, WI 53105



Schedule subject to change as a result of weather, utility company relocations, material availability, etc.

- Work to Occur Week of 09.14.2020
- 1) Phase 2
 - * Concrete work completed
 - * Landscape work, manhole adjustments
 - * Fine grading for asphalt paving
 - 2) Phase 3
 - * Bridge replacement work to continue
 - * Water main relay & water service work
 - * Finish storm sewer west of bridge