



Fontana - S. Lake Shore Drive Reconstruction  
Progress Schedule  
DRAFT SCHEDULE #4 - 5.03.2020  
The Wanasek Corp.  
29606 Durand Ave.  
Burlington, WI 53105



Schedule subject to change as a result of weather, utility company relocations, material availability, etc.

Work to Occur Week of 5.03.2020  
1) Beach area to be completely restored.  
2) Storm sewer work to continue up S. Lake Shore Drive to Walworth Ave.  
3) Watermain work to continue on Brickley. Anticipate completion of install by Wednesday. Start water service work on S. Lake Shore on Thursday.  
3 Visu-Sewer to be complete with lining work end of day Monday.