Founded 1836

VILLAGE OF FONTANA-ON-GENEVA LAKE

175 Valley View Drive · P.O. Box 200
Fontana, Wisconsin 53125
Phone: 262 275-6136
Fax: 262 275-8088
www.villageoffontana.com

April 15, 2021 Project Update

South Lake Shore Drive Reconstruction

Village of Fontana-on-Geneva Lake

Spring Construction on the South Lake Shore Drive project has commenced. Remember to **SLOW DOWN IN CONSTRUCTION ZONES** and take extra precautions around construction crews and pedestrians. **Expect delays and plan accordingly.** Please follow all detours and construction signage. Be aware that the Contractor is planning on working most Saturdays to ensure the road can be opened prior to Memorial Day.

Phases 1 - 3 (S Lake Shore Drive between Shabbona Drive and Abbey Springs entrance & Brickley Drive): Phases 1 – 3 are substantially complete. Occasional punch list items including manhole cover adjustments and maintenance work are scheduled for this spring, however no full road closures are anticipated.

Phase 4 (S Lake Shore Drive east of Abbey Springs entrance to eastern Village/project limits at Lake Geneva Yacht Club): Work on underground utilities is complete. Roadway excavation and grading began this week and is working from west to east. The road grading is scheduled to continue through the end of next week. Roadway excavation will be followed by installation of concrete curb and gutter, which is scheduled to begin the week of April 26th. **S Lake Shore Drive east of the Abbey Springs entrance to the eastern Village/project limits will be closed to through traffic and will be reopened prior to Memorial Day.** Access in and out of Abbey Springs will be from the west during this time.

The above schedule may be adjusted because of inclement weather. Note that the Village Contractor is not able to provide additional work for private property owners as part of the Village construction project. Feel free to contact the Village at (262) 275-6136 with any questions.